

## Timing Sequence For Construction

Project Start Date: \_\_\_\_\_

Construction Activity	Duration of Construction Activity by Months												Completion Date
Fill in month headings (i.e. Jan, Feb, Mar. etc.)													
1. Stake building/utility													
2. Identify and isolate buffer/filter strips													
3. Protect and stabilize critical areas													
4. Intall temporary control measures													
a. Diversions													
b. Sediment basins													
c. Other (Temporary control measures)													
5. Maintain temporary control measures	Temporary control measures to be inspected daily; repair defects immediately												
6. Install aggregate access road													
7. Remove vegetation at building site													
8. Remove and stockpile topsoil													
9. Construct footings/basement													
10. Backfill footings/basement													
11. Construct superstructure													
12. Install underground utilities incl. well & septic													
13. Build permanent driveways, etc.													
14. Complete final grading, including topsoil													
15. Implement permanent control measures													
a. Seed or sod													
b. Other (specify)													
16. Remove temporary control measures													
* Indicate the start date and duration of each applicable constuction activity by month. Indicate the approximate completion date for each activity in the far right column. Leave construction activities not applicable blank.													